

Boling Independent School District

B **ND2024**


Board Briefing

August 20, 2024




Parkhill

APPROACH (BOND & PROJECT)



PROJECT ROADMAP



SCHEDULE SNAPSHOT

- 7/30/2024 – Boling ISD Admin Overview Discussion
- 7/31/2024 – CMAR Proposal Opening
- 8/12/2024 – CMAR Ranking – Board Recommendation
- 8/15/2024 – Internal Kick-off/Staffing
- **8/20/2024 – Board Meeting – Parkhill Project Roadmap & CMAR Selection**
- **8/22/2024** – District Leadership Design Meeting Establish Ground Rules – Red/Green Dot Exercise
- **8/29/2024** – Parkhill Charette
- **9/12/2024** (TENTATIVE) - District Leadership Design Meeting #2
- **9/19/2024** – (TENTATIVE) Grade Level and Department Champions Meeting #1 – Parkhill & Consultants
- **10/3/2024** (TENTATIVE) – Grade Level and Department Champions Meeting #2 – Parkhill with Consultants
- **12/5/2024** - SD final
 - 12/10/2024 - Board Meeting
 - 12/20/2024 SD Pricing (CMAR)
- **2/7/2025** – DD final
 - 2/11/2025 - Board Meeting
 - 2/28/2025 – DD Pricing (CMAR)
- **3/28/2025** – CD Final
 - 4/8/2025 – Board Meeting
 - 04/9/2025 – Advert #1
 - 04/16/2025 – Advert #2
- **5/1/2025** – Bid (Confirm w/ CMAR)
- **5/1/2025 – 5/12/2025** – Reconcile GMP (Confirm w/ CMAR)
- **5/13/2025** - GMP to Board
- **5/19/2025** – Notice To Proceed (Construction Starts)
- **7/31/2026** – Best Case Substantial Completion (CMAR to confirm)
- **12/2026** – Worst Case Substantial Completion